

Upcoming Works Update

Following our previous communication regarding the works at Twickenham Station and subsequent discussions with the Environmental Health Officer, we are writing to update you that we have amended the dates for the upcoming works to allow some respite for residents. We have also reconsidered the nature and extent of works required which has removed the need for particularly noisy activities such as breaking or cutting.

This is scheduled below along with the nature of works to be carried out. We were originally planning to work from Friday 7th September until Saturday 22nd September, a total of 15 nights. We have cancelled 3 nights to create breaks in the works and have shown contingency nights at the end of the programme. If the works go as planned, then the Contingency nights may not be required. We will also be notifying residents of any contingency required.

1	0100	Sat	08-Sep-18	0600	Sat	08-Sep-18
2	0100	Sun	09-Sep-18	0600	Sun	09-Sep-18
3	01:00 – 05:00 Mon 10-Sep-18 Cancelled					
4	01:00 – 05:00 Tue 11-Sep-18 Cancelled					
5	0100	Wed	12-Sep-18	0500	Wed	12-Sep-18
6	0100	Thu	13-Sep-18	0500	Thu	13-Sep-18
7	0100	Fri	14-Sep-18	0500	Fri	14-Sep-18
8	01:00 – 05:00 Sat 22-Sep-18 Cancelled					
9	0100	Sun	16-Sep-18	0600	Sun	16-Sep-18
10	0100	Mon	17-Sep-18	0500	Mon	17-Sep-18
11	0100	Tue	18-Sep-18	0500	Tue	18-Sep-18
12	0100	Wed	19-Sep-18	0500	Wed	19-Sep-18
13	01:00 – 05:00 Thu 20-Sep-18 Contingency					
14	01:00 – 05:00 Fri 21-Sep-18 Contingency					
15	01:00 – 05:00 Sat 22-Sep-18 Contingency					

Appendix 1 -Notice of Upcoming Work at Twickenham Station

03rd September 2018

The works will include installation of steelwork for the new podium stairs, maintenance balcony and cladding to the lift shafts, alterations to the rail elevation scaffold façade. The platform foundation works to platform 4/5 have been cancelled and rescheduled for the upcoming possession. During this period, we will work without disrupting train and station operations and will use a line block to safely access the space in between platforms and lift in the steelwork over the railway lines. Preparation work will start from 10pm every evening and once the last train has departed the line block will commence at 1am and enable us to work until 5am, before clearing the site and completing work by 6am.

This work will involve the use of plant and equipment likely to create some degree of disturbance but we will endeavor to take steps to minimise this impact. Fencing with a layer of echo barriers will be used to reduce the disturbance, and noise monitoring will be in place to manage the works. Thank you in advance for your patience, and apologies for any inconvenience caused.

How to get in touch

Our site team operates an open-door policy. Alternatively, you can contact the project's Community Liaison Officer Rowan Cole on community@twickenhamforward.com.

In case of emergency, you can contact our 24/7 manned hotline on 07971 125 180.

Copies of this and future updates can be found on the project website. You can also sign up to receive dedicated email updates about the progress made to date, and what's happening next, at: www.twickenhamforward.com